

July 2025 Monthly Construction Status Report

Updated: 08.11.2025



RPS – Ground Storage Tank Interior

WHCRWA Ongoing Surface Water Supply Projects

Segment B1-B2

3 MILES OF 84-INCH DIAMETER AND 8 MILES OF 96-INCH WATERLINES FROM WEST OF BRITTMORE ROAD TO WEST OF I-45

Segment B3

4.4 MILES OF 96-INCH DIAMETER WATER LINES FROM WEST OF I-45 TO THE SOUTH SIDE OF HOPPER RD. VIA TUNNEL

Central Pump Station

CONSTRUCTION OF A CENTRAL PUMP STATION THAT WILL RECEIVE WATER FROM THE RE-PUMP STATION AND THEN TRANSFER WATER TO MUDS

Segment A1-A2

11 MILES OF 96-INCH WATER LINE FROM HOPPER RD. TO THE WHCRWA METER STATION NEAR THE NEWPP

RePump Station

CONSTRUCTION OF A 160 MGD REPUMP STATION FACILITY INCLUDING TWO 10 MILLION GALLON TANKS

NorthEast Meter Station

CONSTRUCTION OF A METER STATION AT COH/WHCRWA INTERFACE

Kinder Morgan 2

5,350 LINEAR FEET OF 66-INCH AND 60 LINEAR FEET OF 12-IN AND 50 LINEAR FEET OF 48-IN DIAMETER WATER LINES WITHIN THE KINDER MORGAN EASEMENT

Kinder Morgan 4

5,550 LINEAR FEET OF 66-INCH DIAMETER WATER LINES FROM POWDERHORN LANE TO JOHN CRUMP LANE


Kinder Morgan 5

5,520 LINEAR FEET OF 66-INCH DIAMETER WATER LINES FROM KM-6 TO POWDERHORN LANE

Kinder Morgan 6


4,933 LINEAR FEET OF 66-INCH DIAMETER WATER LINES FROM IH-10 METER STATION TO KM-5

Current SWSP Construction Projects Overview



Construction Progress – Segment B1-B2

B1-B2 – 10.33 miles of SWSP Pipe of 10.45 miles of SWSP installed




SWSP Contract Segment B1-B2 - Construction Progress

WHCRWA NFBWA
SURFACE WATER
SUPPLY PROJECT

GANNETT
FLEMING

Construction Progress – Segment A1-A2


A1-A2 - 10,991 feet of SWSP tunnel installed and 6.6 miles of SWSP Pipe of 11 miles of SWSP pipe installed



SWSP Contract Segment A1-A2 - Construction Progress

Construction Progress – Kinder Morgan-4


KM4 – 525 feet of SWSP Tunnel installed and 0.48 miles of SWSP Pipe of 1.1 miles of SWSP pipe installed



Kinder Morgan 4 - Construction Progress

Construction Progress – Kinder Morgan-6

KM6 – 560 feet of SWSP Tunnel installed and 0.35 miles of SWSP Pipe of 1 mile of SWSP pipe installed



Kinder Morgan 6 - Construction Progress




Open Cut (LF) by Project

176K
Installed

20K
Remaining

● Installed (LF) ● Remaining (LF)



ProjectID	Bid Quantity (LF)
A1-A2	44,582
B1-B2	42,456
B3	210
C1	33,292
C2	23,760
KM2	4,720
KM4	3,880
KM6	4,301
S3-A1	12,750
S3-A2	11,402
S3-A3	5,670
S3-A4	9,882
Total	196,905




Tunneling (LF) by Project

59K
Installed

3K
Remaining

ProjectID	Bid Quantity (LF)
A1-A2	12,127
B1-B2	12,384
B3	22,885
C1	2,554
C2	1,599
KM2	611
KM4	1,665
KM6	563
S3-A1	1,270
S3-A2	2,626
S3-A3	3,076
S3-A4	1,198
Total	62,558

● Installed (LF) ● Remaining (LF)




Project Name

B1-B2



2/25/2025

7/25/2025


Segment B1|B2




SWSP Segment B1-B2



Segment B3



SWSP Segment B3




Site 6 - Site Restoration Ongoing


Site 4 – Extra Depth Access Manhole

Site 6 – Extra Depth Access Manhole


Central Pump Station



SWSP Central Pump Station




Segment A1|A2



SWSP Segment A1-A2



Re-Pump Station



SWSP Repump Station



GST 1 – Wire Wrapping




Aerial Pipe – BFV Install



Pump Building Slab

SWSP Northeast Meter Station

NE Meter Station



96-Inch Waterline Installed by Open Cut






Meter Station Pipe Supports Completed



Meter Station Detention Pond

Segment KM-4



Segment KM-6

